



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/CUBE/2016-17

13.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer : Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency : Technical Manager (West), KRIDL, Bangalore.
* Name of the work : Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.

Reference : AEE/SSD/PR/56/2016-17 Dated: 02.09.2016

* Sample ID : RCC Drain Bed Slab Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

Sample Received on : 13.09.2016



Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	06.09.2016	13.09.2016	8.123	338.9	15.06
2	06.09.2016	13.09.2016	8.237	352.5	15.67
3	06.09.2016	13.09.2016	8.319	364.7	16.21

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

AE-13
13/9

VISHWANATH C
Quality Manager



#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/CUBE/2016-17

04.10.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer : Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of the work : Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.

Reference : AEE/SSD/PR/56/2016-17 Dated: 02.09.2016

* Sample ID : RCC Drain Bed Slab Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* Grade of Concrete : M₂₀

Compressive Strength as on : 28th day

Sample Received on : 04.10.2016



Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	06.09.2016	04.10.2016	8.167	483.6	21.49
2	06.09.2016	04.10.2016	8.246	497.8	22.12
3	06.09.2016	04.10.2016	8.382	513.6	22.83

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

AC-13
H

VISHWANATH .C
Quality Manager



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/CUBE/2016-17

15.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer : Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of the work : Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.

Reference : AEE/SSD/PR/56/2016-17 Dated: 02.09.2016

* Sample ID : RCC Drain Side Wall Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

Sample Received on : 15.09.2016



Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	08.09.2016	15.09.2016	8.158	343.6	15.27
2	08.09.2016	15.09.2016	8.269	358.7	15.94
3	08.09.2016	15.09.2016	8.347	369.2	16.41

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/CUBE/2016-17

06.10.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer : Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of the work : Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.

Reference : AEE/SSD/PR/56/2016-17 Dated: 02.09.2016

* Sample ID : RCC Drain Side Wall Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* Grade of Concrete : M₂₀

Compressive Strength as on : 28th day

Sample Received on : 06.10.2016



Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	08.09.2016	06.10.2016	8.162	478.9	21.28
2	08.09.2016	06.10.2016	8.213	486.9	21.64
3	08.09.2016	06.10.2016	8.351	499.5	22.20


* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

KE-12
2/10

VISHWANATH .C
Quality Manager





CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/CUBE/2016-17

17.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer : Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
 * Agency : Technical Manager (West), KRIDL, Bangalore.
 * Name of the work : Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.

Reference : AEE/SSD/PR/56/2016-17 Dated: 02.09.2016

* Sample ID : RCC Drain Covering Slab Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* Grade of Concrete : M₂₀.

Compressive Strength as on : 7th day

Sample Received on : 17.09.2016



Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.09.2016	17.09.2016	8.298	341.5	15.18
2	10.09.2016	17.09.2016	8.373	357.4	15.88
3	10.09.2016	17.09.2016	8.425	365.8	16.26

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

VISHWANATH .C
Quality Manager



AE-13
17/9



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/CUBE/2016-17

08.10.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer : Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of the work : Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.

Reference : AEE/SSD/PR/56/2016-17 Dated: 02.09.2016

* Sample ID : RCC Drain Covering Slab Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* Grade of Concrete : M₂₀

Compressive Strength as on : 28th day

Sample Received on : 08.10.2016



Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.09.2016	08.10.2016	8.189	481.4	21.40
2	10.09.2016	08.10.2016	8.257	497.8	22.12
3	10.09.2016	08.10.2016	8.364	510.6	22.69

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

AE-13
N 8/10

VISHWANATH.C
Quality Manager



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/Precast Slab/2016-17

13.09.2016

CEMENT CONCRETE CORE (PRECAST SLAB) TEST REPORT

* Customer : Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.

* Agency : Technical Manager (West), KRIDL, Bangalore.

* Name of work : Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.

Reference : AEE/SSD/PR/56/2016-17 Dated: 02.09.2016

Technical Reference : IS:516-1959 (Reaffirmed 2008), SP-24:1983.

Sample ID : Precast Slab

Sample Received on : 08.09.2016

Date of Testing : 13.09.2016



Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	50.00	75.00	0.373	2532.90	1.50	0.955	32.6	16.61	17.94	17.13	21.41
2	50.00	76.00	0.381	2553.18	1.52	0.960	33.0	16.80	18.14	17.41	21.77
3	50.00	77.00	0.393	2599.39	1.54	0.965	33.3	16.95	18.31	17.66	22.08

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

AE-13
13/9

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com